













Christ Church Downend

7 days report
03 February 2018 - 09 February 2018

Christ Church Downend








7 days report
03 February 2018 - 09 February 2018

Summary:

-  45% of project completed
-  10 tasks going well
-  0 milestones
-  1 task completed and signed off
-  1 task completed and awaiting sign-off
-  3 tasks delayed
-  0 tasks overdue
-  3 tasks with problems
-  0 files attached to tasks
-  48 photos uploaded to tasks

Weather report

Powered by
Dark Sky

Sat 03/02	Sun 04/02	Mon 05/02	Tue 06/02	Wed 07/02	Thu 08/02	Fri 09/02
						
3°C 5°C	1°C 4°C	0°C 3°C	0°C 2°C	-1°C 4°C	0°C 7°C	1°C 7°C
Wind: 1.0m/s NW Precipitation: 0.0cm Humidity: 91.0% Pressure: 1008hPa	Wind: 5.3m/s NE Precipitation: 0.0cm Humidity: 78.0% Pressure: 1025hPa	Wind: 3.8m/s NE Precipitation: 0.0cm Humidity: 78.0% Pressure: 1027hPa	Wind: 2.9m/s N Precipitation: 0.0cm Humidity: 81.0% Pressure: 1020hPa	Wind: 2.6m/s NW Precipitation: 0.0cm Humidity: 68.0% Pressure: 1022hPa	Wind: 5.2m/s S Precipitation: 0.0cm Humidity: 83.0% Pressure: 1016hPa	Wind: 5.7m/s NW Precipitation: 0.0cm Humidity: 77.0% Pressure: 1012hPa



1 task completed and signed off

	Task name	Signed off by	Date
1	decorations (balcony&stairs)	Rory Hart	Mon, 5 Feb 2018 19:46



1 task completed and awaiting sign-off

	Task name	Responsible	Completed
1	Cut out wall below window(External Walls To Single Storey Elevation)	Dominik Kielpikowski	Mon, 5 Feb 2018 19:30





3 tasks delayed

	Task name	Responsible	Delayed	End date
1	Block up existing hole(Ex South Entrance)	Dominik Kielpikowski	1 day	09-02-2018
2	New floor complete(south Entrance Internal Lobby To Church)	Dominik Kielpikowski	1 day	23-02-2018
3	Reusing existing stone(External Walls To Single Storey Elevation)	Dominik Kielpikowski	4 days	23-02-2018



3 tasks with problems

Task name		Problem
1	Door and frame from Chancel (Chancel) Responsible: Mark Pullen Planned start: 15-01-2018 Planned end: 26-01-2018 Overdue: 14 days	Frame & door removed, turned through 180 degrees and re-fitted to open outwards. Door now hitting stone reveal at roughly 66% of its swing Reported by: Mark Pullen, Fri, 26 Jan 2018 08:04
		
2	Take from store existing door (south Entrance Internal Lobby To Church) Responsible: Mark Pullen Planned start: 05-02-2018 Planned end: 09-02-2018 Overdue: 0 days	Waiting for new design Reported by: Rory Hart, Wed, 24 Jan 2018 17:24
3	Refurbish opening metal windows(balcony&stairs) Responsible: - Planned start: 02-04-2018 Planned end: 13-04-2018 Delayed: 0 days	Works required need specialist subcontractor Reported by: Rory Hart, Wed, 24 Jan 2018 17:15



48 photos uploaded to tasks

Task name

1 New walling to match existing to window W02(External Walls To Single Storey Elevation)

Progress: 51%
Uploaded by: Dominik Kielpikowski
Uploaded on: 09-02-2018 08:25:06



Task name

2 Overhaul existing door and frame (new store room)

Progress: 50%
Uploaded by: Dominik Kielpikowski
Uploaded on: 09-02-2018 08:23:45



Task name

3 New floor complete(south Entrance Internal Lobby To Church)

Progress: 63%
Uploaded by: Dominik Kielpikowski
Uploaded on: 09-02-2018 08:21:37



Photos uploaded to tasks (continued):

Task name

4 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 09-02-2018 08:20:15



Task name

5 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 09-02-2018 08:20:14



Task name

6 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 09-02-2018 08:20:13



Task name

7 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 09-02-2018 08:20:13



Task name

8 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 09-02-2018 08:20:13



Task name

9 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 09-02-2018 08:20:11



Task name

10 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 09-02-2018 08:20:11



Task name

11 New raised timber floor level (New Prayer Room)

Progress: 50%
Uploaded by: Dominik Kielpikowski
Uploaded on: 06-02-2018 09:05:36



Task name

12 forming steps(East Side External Works)

Progress: 65%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:34:27



Task name

13 forming steps(East Side External Works)

Progress: 65%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:34:26



Task name

14 forming steps(East Side External Works)

Progress: 65%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:34:26



Task name

15 forming steps(East Side External Works)

Progress: 65%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:34:22



Task name

16 Cut out wall below window(External Walls To Single Storey Elevation)

Progress: 100%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:31:09



Task name

17 Block up existing hole(Ex South Entrance)

Progress: 60%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:29:53



Task name

18 New floor complete(south Entrance Internal Lobby To Church)

Progress: 50%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:28:45



Task name

19 New floor complete(south Entrance Internal Lobby To Church)

Progress: 50%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:28:41



Task name

20 New floor complete(south Entrance Internal Lobby To Church)

Progress: 50%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:28:41



Task name

21 New floor complete(south Entrance Internal Lobby To Church)

Progress: 50%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:28:39



Task name

22 New floor complete(south Entrance Internal Lobby To Church)

Progress: 50%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:28:35



Task name

23 New floor (reception area)

Progress: 65%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:27:24



Task name

24 New floor (reception area)

Progress: 65%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:27:22



Photos uploaded to tasks (continued):

Task name

25 New floor (reception area)

Progress: 65%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:27:20



Task name

26 New floor (reception area)

Progress: 65%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:27:20



Task name

27 New floor (reception area)

Progress: 65%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:27:20



Task name

28 New floor (reception area)

Progress: 65%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:27:16



Task name

29 New floor complete (churchGF)

Progress: 55%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:25:04



Task name

30 New floor complete (churchGF)

Progress: 55%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:25:04



Task name

31 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:24:46



Task name

32 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:24:44



Task name

33 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:24:44



Task name

34 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:24:43



Task name

35 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:24:42



Task name

36 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:24:41



Task name

37 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:24:40



Task name

38 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:24:39



Task name

39 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:24:39



Task name

40 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:24:36



Task name

41 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:24:36



Task name

42 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:24:36



Task name

43 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:24:34



Task name

44 New flooring to rear single storey building (corridor to existing walls)

Progress: 75%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:24:33



Task name

45 New floor complete (churchGF)

Progress: 55%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:22:59



Task name

46 New floor complete (churchGF)

Progress: 55%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:22:57



Task name

47 New floor complete (churchGF)

Progress: 55%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:22:57



Task name

48 New floor complete (churchGF)

Progress: 55%
Uploaded by: Dominik Kielpikowski
Uploaded on: 05-02-2018 19:22:56

